



Ref. No. :

Date:

الرقم: ف ١٤/١١٧/٢٠١٨  
التاريخ: ١٨/٧/٢٠١٧

السيد/ رئيس اللجنة التوجيهية للمنتدى المختص بتطبيق  
اختيار المشغل والاختيار المسبق للمشغل

الموضوع: خطة تطبيق الاختيار المسبق للمشغل

إشارة لمذكرة رقم ف/٢١٧/٢٠١٧ تاريخ ٢٠٠٦/٩/٦ بخصوص خطة العمل المتعلقة بتطبيق الاختيار المسبق للمشغل باستخدام نظام الفوترة المستقلة (CPS with Independent Billing)، أبلغكم بموافقة الهيئة على اعتماد خطة العمل المرفقة، علماً بأنه تم وبموجب خطة العمل مدار البحث تحديد تاريخ ٢٠٠٦/١٢/١١ موعداً لانتهاج من تطبيق الاختيار المسبق للمشغل CPS باستخدام نظام الفوترة المستقلة (CPS with Independent Billing) أملاً أن تقوم كافة الأطراف المشاركة في المنتدى المختص ببذل قصارى جهدها للالتزام بهذه الخطة.

واقبلوا فائق الاحترام،

د. أحمد حياصات

  
الرئيس التنفيذي

ID	Task Name	Duration	Start	Finish	Predecess	Resource Names
1						
2						
3						
4	CPS (Carrier Pre-Selection) with Independent Billing	127 days	Mon 6/19/06	Mon 12/11/06		
5	CPS for PSP's customers	127 days	Mon 6/19/06	Mon 12/11/06		
6	CPS features Agreement	1 day	Mon 5/29/06	Mon 5/29/06		to be defined with group
7	Agree on cost recovery for CPS system setup cost (from All services/all interconnection services/call origination services/CPS service ??)	1 day	Mon 6/19/06	Mon 6/19/06		to be defined with group
8	Agree on the Sales procedure (what the customer will have to do to select his CPS provider how customer-to-PSP and PSP notifying the ASP AND how customer-to-ASP and ASP notifying the PSP)	43 days	Mon 6/19/06	Tue 8/15/06		to be defined with group
9	Agree on who will pay the CPS request fees ( the ASP or the Customer) and how it will be paid to the PSP and the agree on the Amount (cost based administration fees)	43 days	Mon 6/19/06	Tue 8/15/06		to be defined with group
10	Agree on the Provisioning Procedure (what will be the required and how much time per request or per telephone no.)	43 days	Mon 6/19/06	Tue 8/15/06		to be defined with group
11	Agree on and Draft CPS whole sale Offer (ASP-PSP)	1 day	Mon 6/19/06	Mon 6/19/06		to be defined with group
12	Present offers to JFSC to confirm comprehensiveness and implement ability and conformity	1 day	Thu 6/22/06	Thu 6/22/06		to be defined with group
13	CPS Implementation	101 days	Tue 6/20/06	Mon 11/6/06		
14	Pass requirements to vendor and conduct workshops to agree on scope and changes	26 days	Mon 6/19/06	Mon 7/24/06		
15	Implement expansion of S/W & DBs in local & mobile switches (Network modification/upgrade) and confirmation (SMS) tool	75 days	Tue 7/25/06	Sun 11/5/06		
16	CPS testing	51 days	Mon 10/2/06	Mon 12/11/06		
17	Develop Test Scripts and list expected results	44 days	Mon 10/2/06	Thu 11/30/06		
18	Test the PSP customers will be routed correctly (call test from A-Z checking all systems)	16 days	Mon 11/20/06	Mon 12/11/06		
19	Customer education program guidelines	48 days?	Mon 7/17/06	Sun 9/17/06		
20	Launch of CPS service	1 day	Mon 12/11/06	Mon 12/11/06		

(10) 1/1/06